TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Construction of SSM wall at Survey No.33 Mallasandra in ward no.13 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 45.00 Lakhs	
3	Job Code	013-17-000023	
4	A/S No	JC/AS/PR/70/16-17 dated: 13.01.2017	
5	T/S No	EE/DD/TS/111/16-17 dated: 21.01.2017	
6	Work order/Agreement No	EE/DD/WO/30/17-18 dated: 21.08.2017	
7	Tender Premium	———	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress	———	
10	Progress Achieve till date	———	
11	Reasons for delay	ನಿವೇದಕರು ಸಕಾಲಕ್ಕೆ ಕೆಲಸಕ್ಕೆ ಸ್ಥಳವನ್ನು ಕೊಡದಿರುವುದರಿಂದ ತಡವಾಗಿದೆ.	
12	Time extension requested	45 days	
13	Asst. Executive Engineer recommendation		
14	Executive Engineer recommendation	Recommended for EOT approval with penalty.	
15	Chief Engineer recommendation		
16	Time extension granted		
17	Conditions imposed if any	———	

Assistant Engineer
Ward no.13

Asst. Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner